

San Elizario Street Resurfacing Program

| ID | Task Name | Duration | Start | Finish | Qtr 2, 2023 | | Qtr 3, 2023 | | | Qtr 4, 2023 | | | Qtr 1, 2024 | | | Qtr 2, 2024 | | | Qtr 3, 2024 | | Qtr 4, 2024 | | | |
|----|---|------------------|--------------------|---------------------|-------------|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-------------|-----|-----|-----|
| | | | | | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct |
| 1 | San Elizario Street Resurfacing Program | 345 days | Mon 5/1/23 | Fri 8/23/24 | | | | | | | | | | | | | | | | | | | | |
| 2 | Design Phase | 140 days | Mon 5/1/23 | Fri 11/10/23 | | | | | | | | | | | | | | | | | | | | |
| 3 | NTP/Kick-off Meeting | 0 days | Mon 5/1/23 | Mon 5/1/23 | | | | | | | | | | | | | | | | | | | | |
| 4 | Project Coordination and Field Visits | 2 ewks | Tue 5/2/23 | Tue 5/16/23 | | | | | | | | | | | | | | | | | | | | |
| 5 | Prepare 90% Construction Documents consisting of plans, front ends, specifications, and Engineer's opinion of probable construction cost. | 8.63 ewks | Mon 5/8/23 | Fri 7/7/23 | | | | | | | | | | | | | | | | | | | | |
| 6 | Meet with Mike Medina to discuss project | 0 days | Tue 5/30/23 | Tue 5/30/23 | | | | | | | | | | | | | | | | | | | | |
| 7 | Initiate Geotech Services/Deliver Study | 68 days | Mon 6/19/23 | Wed 9/20/23 | | | | | | | | | | | | | | | | | | | | |
| 8 | Geotechnical Study Received | 0 days | Wed 9/20/23 | Wed 9/20/23 | | | | | | | | | | | | | | | | | | | | |
| 9 | Deliver 90% Construction Documents | 3 ewks | Fri 9/22/23 | Fri 10/13/23 | | | | | | | | | | | | | | | | | | | | |
| 10 | Review Period, Comment Review Meeting | 2 ewks | Fri 10/13/23 | Fri 10/27/23 | | | | | | | | | | | | | | | | | | | | |
| 11 | Incorporate 90% Comments and Prepare Final Construction Documents | 2 ewks | Fri 10/27/23 | Fri 11/10/23 | | | | | | | | | | | | | | | | | | | | |
| 12 | Deliver Final Construction Documents to Owner | 0 days | Fri 11/10/23 | Fri 11/10/23 | | | | | | | | | | | | | | | | | | | | |
| 13 | Bid Phase | 12 ewks | Mon 1/1/24 | Mon 3/25/24 | | | | | | | | | | | | | | | | | | | | |
| 14 | Cosntruction Schedule | 120 edays | Thu 4/25/24 | Fri 8/23/24 | | | | | | | | | | | | | | | | | | | | |
| 15 | Notice to Proceed | 0 days | Thu 4/25/24 | Thu 4/25/24 | | | | | | | | | | | | | | | | | | | | |
| 16 | Substantial Completion | 90 edays | Thu 4/25/24 | Wed 7/24/24 | | | | | | | | | | | | | | | | | | | | |
| 17 | Final Completion | 120 edays | Thu 4/25/24 | Fri 8/23/24 | | | | | | | | | | | | | | | | | | | | |

Project: San Elizario Street Resurfacing
Date: Fri 9/22/23

| | | | | | | | | | |
|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Task | | Project Summary | | Manual Task | | Start-only | | Deadline | |
| Split | | Inactive Task | | Duration-only | | Finish-only | | Progress | |
| Milestone | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Manual Progress | |
| Summary | | Inactive Summary | | Manual Summary | | External Milestone | | | |